



“VIVE ROTARY, CAMBIA VIDAS”



San Salvador November 26, 2013.

R.C. OF LIMA
C.R. S.S. MAQUILISHUAT
Present.

Dear fellows:

For this means we are remitting you our Final Report corresponding to the period from 1st to 17th November of 2013, about CONSTRUCCION BASKETBALL COURT in MIZATA SCHOOL".

Our Report contains the following points that are:

- General report
- Prospective of Monthly Advance to November 2013
- Real of Monthly Advance to November 2013
- Inform Photographic

We subscribe and we are to the order of you to clarify any questions about this 3nd Report.


Yours In Rotary.

A handwritten signature in blue ink, appearing to be "Tito Jaimes".

C.R.Tito Jaimes



“VIVE ROTARY, CAMBIA VIDAS”



GENERAL REPORT

GENERAL DATA OF PROJECT

- START DATE: OCTOBER 01, 2013
- FINISH DATE: NOVEMBER 31, 2013
- TIME OF REALIZATION: 2 MONTHS

ACTIVITIES TO CARRY OUT IN THE PERIOD

ADVANCE PROSPECTIVE: 100%

ACTIVITIE	ADVANCE PROSPECTIVE
• PRELIMINARIES	100%
• EARTHWORKS	100%
• FLOOR OF THE COURT	100%
• BACKBOARD & BASKET TOWER	100%
• MISCELANEOUS	100%


CARRIED OUT ACTIVITIES IN THE PERIOD

REAL ADVANCE: 100%

ACTIVITIE	REAL ADVANCE
• PRELIMINARIES	100%
• EARTHWORKS	100%
• FLOOR OF THE COURT	100%
• BACKBOARD & BASKET TOWER	100%
• MISCELANEOUS	100%



“VIVE ROTARY, CAMBIA VIDAS”



ADVANCE PHOTOGRAPHIC



“VIVE ROTARY, CAMBIA VIDAS”



EAST VIEW



SEPTEMBER 29, 2013



OCTOBER 09, 2013
PRELIMINARIES:
VACATING TRACE &
LEVELING

OCTOBER 16, 2013
EARTHWORKS:
CUTTING & VACATING
BACKBOARD TOWER:
TOWER





“VIVE ROTARY, CAMBIA VIDAS”



OCTOBER 24, 2013
EARTHWORKS:
COMPACTING & SOIL CEMENT
FLOOR OF COURT:
CONCRETE SLAB
BACKBOARD TOWER:
EXCAVATION, VACATING,
CONCRETE FOUNDATION, TOWER



NOVEMBER 1, 2013
FLOOR OF COURT:
CONCRETE SLAB
BACKBOARD TOWER:
TOWER &
BACKBOARD

NOVEMBER 7, 2013
BACKBOARD TOWER:
TOWER, BACKBOARD
& BASKET





“VIVE ROTARY, CAMBIA VIDAS”



NOVEMBER 17, 2013
FLOOR PAINTING
MISCELANEOUS
FINAL CLEAN &
VACATING



“VIVE ROTARY, CAMBIA VIDAS”



WEST VIEW



SEPTEMBER 29, 2013



OCTOBER 9, 2013
PRELIMINARIES:
VACATING TRACE &
LEVELING

OCTOBER 16, 2013
EARTHWORKS:
CUTTING & VACATING
BACKBOARD TOWER:
TOWER





“VIVE ROTARY, CAMBIA VIDAS”



OCTOBER 24, 2013
EARTHWORKS:
COMPACTING & SOIL
CEMENT FLOOR OF
COURT:
CONCRETE SLAB
BACKBOARD TOWER:
EXCAVATION,



NOVEMBER 1, 2013
FLOOR OF COURT:
CONCRETE SLAB
BACKBOARD TOWER:
TOWER &
BACKBOARD

NOVEMBER 7, 2013
BACKBOARD TOWER:
TOWER, BACKBOARD
& BASKET





“VIVE ROTARY, CAMBIA VIDAS”



NOVEMBER 17, 2013
FLOOR OF COURT
FLOOR PAINTING
MISCELANEOUS
FINAL CLEAN &
VACATING