



MONITORING REPORT No. 6

Project: Construction of dry composting toilets.	
Location: Hamlet Metalillito, Canton El Roble, municipality of Acajutla, Sonsonate.	
Beneficiaries: 180 families	
Project Director:	Edwin Mejía Mejía
Supervisor of the project:	Ricardo A. Barrera
Source of funding	Rotary International Foundation
Project timeline:	120 calendar days
Starting date of the project:	January 28, 2015.
Reporting period:	09 to 16 March 2015.

Activities performed:

Activities during this period were as follows:

- 1- Final details, patching and painting touches the 45 latrines in the first stage.
- 2- Selection of sites, slashing and cleaning for 45 latrines in the second stage.
- 3- metallic structures Armaduría for 45 latrines in the second stage.
- 4- Material supply(cement blocks, sand) 45 latrines for the second stage.
- 5- Training for the beneficiaries of the first stage.
- 6- organization and training for beneficiaries of the second stage.

Progress:

- 1- have completed the supply of materials for the masonry of the 45 latrines in the second stage.
- 2- been selected and made ready for the latrine sites 45 of the second stage.
- 3- Progress was made in an estimated 50%, the metal structures for the 45 latrines in the second stage.

Remarks:

It has been observed that the builder has initiated and advanced into the second stage, without delay; so despite the time lag was reported in the previous report, no lag time is accumulated for this period.

Moreover, it has been corrected time and work with the metal work of the structures of the booths, which are nearly completed (45 of the second stage).

Beneficiaries who are ending their latrines were invited to sign a commitment letter for the proper use and maintenance of each latrine, explained that involves commitment, but all beneficiaries who signed were very satisfied and grateful for the project so they had no objection to signing the document. They were also given the nod to latrines can be used as they were instructed and trained for this purpose.

The high level of the beneficiary community has been noticed in the beginning of this second stage that all beneficiaries have collaborated with their counterparts, and orderly have coordinated and supported the delivery of construction materials. In this played a very important role community leaders that make the water committee and the environment. This will be a key to successful project completion factor.



TABLE OF PHYSICAL PROGRESS. second stage

N°	Activity	Feed executed %
1	Supply of materials (masonry)	100%
2	Cleaning and dirt sites	100%
3	Workmanship emplentados (base or foundation)	85%
4	Making plates for support fees	75%
5	Support plate for setting rate	75%
5	Development of structures for cabins	100%

PHOTOGRAPHIC RECORD OF THE PROJECT.



Images of latrines completed corresponding to the 1st stage.



Interior details of latrines. Rate and ventilation.



Details tiered access finishes, paint and filters for urine.



Detail access to the interior and door latch.



Initial work for emplantillados of latrines in the second stage.
Preparation of the sites (dirt) and placing stone emplantillado
These activities correspond to the counterpart provided by the beneficiaries.

Supply of materials for the beneficiaries of the second stage.



In these images is the delivery of blocks, cement and sand.



The leader of the community, Niña Mirna, who is the vice president of the water committee and environment, actively participates in the delivery of materials helping to load cement blocks. It also controls the amounts paid to each beneficiary.



Progress in the construction of metal structures of the 45 latrines in the second stage. This activity is virtually complete. You may notice that are already in the process of setting the plates for latrines for the second phase.



Organization for the 45 new beneficiaries and training to the previous 45 beneficiaries who received their latrines. Material support for the use and maintenance of dry composting toilets was delivered.



Examples of letters of commitment signed by the beneficiaries:

CARTA DE COMPROMISO.

Yo Rafael León Méndez, por medio de la presente hago constar que soy beneficiario del proyecto de CONSTRUCCION DE LETRINAS ABONERAS EN PARA EL CASERIO METALLITO, de la jurisdicción de Acajutla, Sonsonate, y ME COMPROMETO ante ACAPOME y la Fundación Rotaria Internacional a usar la letrina que sea construida para beneficio de mi familia, a darle buen uso y limpieza y acatar las indicaciones que disponga el comité de agua y saneamiento de nuestro caserio.

Firmo la presente carta de compromiso a los 15 días del mes de Marzo del año 2015.

Nombre del beneficiario: Rafael León

Firma:

N° Documento de identidad: 03038884-4

CARTA DE COMPROMISO.

Yo Elmer Antonio Pimentel Guardado, por medio de la presente hago constar que soy beneficiario del proyecto de CONSTRUCCION DE LETRINAS ABONERAS EN PARA EL CASERIO METALLITO, de la jurisdicción de Acajutla, Sonsonate, y ME COMPROMETO ante ACAPOME y la Fundación Rotaria Internacional a usar la letrina que sea construida para beneficio de mi familia, a darle buen uso y limpieza y acatar las indicaciones que disponga el comité de agua y saneamiento de nuestro caserio.

Firmo la presente carta de compromiso a los Quince días del mes de Marzo del año 2015.

Nombre del beneficiario: Elmer Antonio Pimentel Guardado

Firma:

N° Documento de identidad: 02928208-5

CARTA DE COMPROMISO.

Yo Jorge Alberto Aguirre Defeso Aguirre, por medio de la presente hago constar que soy beneficiario del proyecto de CONSTRUCCION DE LETRINAS ABONERAS EN PARA EL CASERIO METALLITO, de la jurisdicción de Acajutla, Sonsonate, y ME COMPROMETO ante ACAPOME y la Fundación Rotaria Internacional a usar la letrina que sea construida para beneficio de mi familia, a darle buen uso y limpieza y acatar las indicaciones que disponga el comité de agua y saneamiento de nuestro caserio.

Firmo la presente carta de compromiso a los 15 días del mes de Marzo del año 2015.

Nombre del beneficiario: Jorge Alberto Aguirre

Firma:

N° Documento de identidad: 0360898-3

CARTA DE COMPROMISO.

Yo Ana Deyssé Escobedo, por medio de la presente hago constar que soy beneficiario del proyecto de CONSTRUCCION DE LETRINAS ABONERAS EN PARA EL CASERIO METALLITO, de la jurisdicción de Acajutla, Sonsonate, y ME COMPROMETO ante ACAPOME y la Fundación Rotaria Internacional a usar la letrina que sea construida para beneficio de mi familia, a darle buen uso y limpieza y acatar las indicaciones que disponga el comité de agua y saneamiento de nuestro caserio.

Firmo la presente carta de compromiso a los 15 días del mes de Marzo del año 2015.

Nombre del beneficiario: Ana Deyssé Escobedo

Firma:

N° Documento de identidad: 03747249-2

CARTA DE COMPROMISO.

Yo Adriana Fuentes Aguirre udo de Lara, por medio de la presente hago constar que soy beneficiario del proyecto de CONSTRUCCION DE LETRINAS ABONERAS EN PARA EL CASERIO METALLITO, de la jurisdicción de Acajutla, Sonsonate, y ME COMPROMETO ante ACAPOME y la Fundación Rotaria Internacional a usar la letrina que sea construida para beneficio de mi familia, a darle buen uso y limpieza y acatar las indicaciones que disponga el comité de agua y saneamiento de nuestro caserio.

Firmo la presente carta de compromiso a los 15 días del mes de Marzo del año 2015.

Nombre del beneficiario: Adriana Fuentes

Firma:

N° Documento de identidad: 02740064-5

CARTA DE COMPROMISO.

Yo Kelvin Armando Lara Fuentes, por medio de la presente hago constar que soy beneficiario del proyecto de CONSTRUCCION DE LETRINAS ABONERAS EN PARA EL CASERIO METALLITO, de la jurisdicción de Acajutla, Sonsonate, y ME COMPROMETO ante ACAPOME y la Fundación Rotaria Internacional a usar la letrina que sea construida para beneficio de mi familia, a darle buen uso y limpieza y acatar las indicaciones que disponga el comité de agua y saneamiento de nuestro caserio.

Firmo la presente carta de compromiso a los 15 días del mes de Marzo del año 2015.

Nombre del beneficiario: Kelvin Lara

Firma:

N° Documento de identidad: 04448731-7